

November 2017 Progress

➤ Photo taken November 30, 2017



Front Lobby Progress

November 2017 Progress

- Photo taken November 16, 2017



Kitchen Equipment Installation

November 2017 Progress

➤ Photo taken November 30, 2017



1st Floor Millwork Installation

November 2017 Progress

➤ Photo taken November 30, 2017



2nd Floor Dayroom N Progress

Upcoming Work Activities

- All major material deliveries to be received by December 15th.
- Loading platform removed on December 18th
- In-fill precast panel on east elevation installed on December 21st
- Detention ceiling install ongoing on 3rd floor thru December
- Floor finishes and final painting starting on 1st floor December 4th
- Front entrance lobby tile starting December 11th
- Cleaning and sealing of concrete floors to begin late December
- 2nd & 3rd floor finishes following ceiling installation
- Mid January construction cleaning
- Late January target for punchlist inspections
- April 1st furniture delivery

Security Fence Cap Option



- The security fence installation has progressed per the original design
- One option for capping the fence is shown to the left using 24ga galvanized steel.
- This option requires the fence panels to be cut down flush with the top rail to allow the cap to be fastened.
- Self-tapping fasteners would be used to secure the cap material to the top rail.
- Gilbane is working with Metalmaster Roofmaster for pricing.