



DEKALB COUNTY HIGHWAY DEPARTMENT

Office of
County Engineer
1826 Barber Greene Road
DeKalb, Illinois 60115

NATHAN F. SCHWARTZ, P.E.
County Engineer

Office Phone: (815) 756-9513
Fax: (815) 756-8705

Barber Greene Road Widening & Resurfacing Project

Construction Updates

June 18, 2018:

Road construction on Barber Greene Road is expected to start Monday June 18th. Work will begin with shifting traffic to 1 lane each direction Monday, followed by saw cutting and pipe removals and installation as the week progresses. Businesses along Barber Greene Road will still have access from Barber Greene Road during construction, however motorists should expect some minor delays as work is going on.

July 31, 2018

Construction is continuing with the pouring of new curb and gutter. The scheduled closure of Barber Greene Road at County Farm Road is being rescheduled to a later date. When that date becomes available it will be posted.

August 10, 2018

Last week the Contractor spent very little time of this project. Nothing new to report. The upcoming week has the intersection of Barber Greene Road and County Farm Road scheduled for closure from Tuesday through Thursday for the installation of a five foot concrete pipe.

August 24, 2018

Last week the Contractor completed the pipe installation and resurfacing at the intersection of Barber Greene Road and County Farm Road. This week the Contractor started to replace crossroad culverts at various locations. Next week the Contractor will continue with the crossroad pipe replacement and begin widening the eastern portion of this project.

August 31, 2018

Crossroad pipe installation continued this week. Next week all pipes should be in place by Tuesday. Widening of the road is scheduled to begin once all pipes have been installed.

September 14, 2018

This week the Contractor continued to core out and place aggregate base work in the widening areas of Barber Greene Road. Next week the Contractor is scheduled to finish the aggregate base and core out work. The final grading preparation will be underway for the proposed installation of the new curb and gutter.

September 28, 2018

Final grading was completed and new curb and gutter has been poured. Backfill and ditch reshaping is moving forward along with preparing final grade for placing the hot-mix asphalt in the widening areas.

October 5, 2018

Hot-mix asphalt was placed in the widening areas. Next week the Contractor will be patching and milling areas in preparation of placing the leveling binder/surface course on this section of roadway.

October 19, 2018

Leveling binder has been placed, shaping, grading of right of way is in the final stages. Surface course will be placed next week; striping will be applied to roadway, and right of way area will be seeded. This will complete this project.

Thank you for your understanding and patience during this construction project