

June 2017 Progress

- Photo taken June 7, 2017



June 2017 Progress

➤ Photo taken June 27, 2017



June 2017 Progress

➤ Photo taken June 27, 2017



June 2017 Progress

➤ Photo taken June 26, 2017



June 2017 Progress

➤ Photos taken June 22, 2017



Upcoming Work Activities

- Masonry work ongoing on levels 2 & 3 thru early August
- MEPFP continuing throughout the building
- 1st floor block filler & 1st coat of paint starting week of July 3rd
- Elevator Installation begins July 10th
- Roof Top Air Handlers to be delivered July 11th
- Generators to be delivered mid July
- Stair installations will continue with stair A
- The exterior louver at the mechanical room will be installed in July
- Site work will start in mid August to allow landscaping to take place in fall
- Metal Panels delivery expected in early October
- Project closeout update
 - Retainage reductions from 10% to 5% to 2.5% to 0%.