

DRAFT

Minutes
Ad Hoc Courthouse Committee
August 24, 2011

Chairman Tobias called the meeting to order at 3:40 pm. In Gilbane's field office at 119 North Maple Street in Sycamore IL. In addition to Chairman Tobias members of the Committee that were present were: Larry Anderson, Ken Andersen, John Hulseberg and Maureen Josh, Judge Klein joined the committee for the site tour. Also present were John Emerson, Matt Meives and Kevin Palmby of PSA Dewberry, Connie Fierke, Gary Spivey and Tom Leonard of Gilbane building Company and James Scheffers and Ray Bockman.

The committee discussed progress on the courthouse expansion project with the architect and construction managers. Following the discussion and some questions and answers all of those present walked across to tour the site. The committee was informed that all steel is now in place and being leveled and welded. Concrete deck pouring is scheduled to begin on level one this Friday and the CMU contractor will begin laying block on the west side next week. The cast stone erection is estimated to begin September 20th.

The meeting was adjourned following the site tour.

Minutes taken by:

Signed:

Ray Bockman
County Administrator

Ruth Anne Tobias
Chairman, Ad Hoc Courthouse Committee